Yosemite Village · Site Construction & Logistics Plan

CDS Homeowners Association · 1250 S Yosemite Way, Denver, CO 80247 · Full exterior replacement program

PRE-CONSTRUCTION DRAFT

Sheet 01 · Master Plan · For Board Review



25	29	4	1-way
Residential buildings	Garages and carports	Work zones, in order	Truck route, 2 gates

Building and garage numbers per the CDS HOA Roof Style Map. Map tags read Bldg # · address.

MAP LEGEND

- Zone 1 · NW North
- Zone 2 · NW South
- Zone 3 · SE West
- Zone 4 · SE East
- One-way truck route
- Yard A · staging and laydown
- G1 / G2 · site gates
- D1 to D4 · dumpster pads
- Hard-hat zone, active building
- Outside the project line

HOW THE SITE RUNS

1. **Trucks run one way.** In at Gate 1 off Mississippi, out at Gate 2 onto Yosemite St. No backing down resident drives. Flaggers at both gates during deliveries.
2. **Yard A holds everything overnight.** Bundles, siding, windows and the site toolbox live on the center green on ground mats. Nothing stored at buildings overnight. Turf restored at closeout.
3. **One dumpster per active zone.** D1 through D4 sit on asphalt, never on lawn, and move with the crews. Swapped from the truck route.
4. **Work moves in one direction.** North to south through the NW side, then west to east through the SE side, toward the exit gate.
5. **Every roof dried in the same day.** No open roof overnight. Magnetic nail sweep around each building at the end of every day.
6. **Crew vehicles stay out of resident stalls.** Crews park in Yard A or off site.